

Actual Work Early Start Bar Critical Remaining Work Milestone

Activity ID	WBS Structure	Activity Name	Dur	Start	Finish	2013																																									
						May					June				July				August					September				October				November			December			2014									
						9	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	01	08	15	22	29	06					
<b>Concrete - Foundations / Tilt</b>																																															
<b>Concrete - Tilt Wall</b>						225d	28-May-13 A					01-Apr-14 A																																			
A1380	032	Casting Beds (outside of slab area)	7d	28-May-13 A	30-May-13 A																																										
A3630	032	NE A - Panels 1-6	15d	30-May-13 A	20-Jun-13 A																																										
A3640	032	NE A - Panels 7-16	5d	07-Jun-13 A	27-Jun-13 A																																										
A1420	032	Mobilize/Crane (300T Tiltwall)	0d		17-Jun-13 A																																										
STR100	032	NE A - Panels 17-27 (7 of 11 panels Poured)	5d	21-Jun-13 A	25-Jul-13 A																																										
STR130	032	Casting Bed Northwest B	1d	09-Jul-13 A	09-Jul-13 A																																										
STR300	032	Casting Bed Se & SW - C	1d	16-Jul-13 A	17-Jul-13 A																																										
STR320	032	SW B - Panels S 11,19,21,24,26,28	6d	22-Jul-13 A	02-Aug-13 A																																										
STR1200	032	NE 4B, NE 5A, E3 Panels (3 panels)	5d	23-Jul-13 A	30-Jul-13 A																																										
STR110	032	N4, N2, NW1A, NW1B, SW1A, NW2, NW4B, SW4A, S11 @ Panels)	6d	01-Aug-13 A	06-Aug-13 A																																										
STR1190	032	Casting Beds SW - D	1d	05-Aug-13 A	07-Aug-13 A																																										
STR330	032	NE A - Panels 1-6	3d	06-Aug-13 A	08-Aug-13 A																																										
STR1210	032	NW2B, NW3A, SW3B, NE5B, S32, S30, S28, S26, S24, S21, S19 (11 Panels) WASHED OUT PANELS	3d	07-Aug-13 A	12-Aug-13 A																																										
STR380	032	NE A - Panels 7-16	3d	09-Aug-13 A	15-Aug-13 A																																										
STR430	032	SW B & SE A Panels thru 77	3d	12-Aug-13 A	30-Aug-13 A																																										
STR1220	032	S33, S17, S15, S13, S34, S22, S20, S12 (8 Panels)	3d	13-Aug-13 A	16-Aug-13 A																																										
STR440	032	NE A - Panels 17-27	3d	16-Aug-13 A	20-Aug-13 A																																										
STR470	032	NE A - Panels 28-29, NW B 30-37, SE A 38	3d	21-Aug-13 A	23-Aug-13 A																																										
STR250	032	NW B - Panels 50-54, SE A 55-59, NE A 60	3d	22-Aug-13 A	30-Aug-13 A																																										
STR520	032	NW B - Panels 39-42, SW B 43-47, SE A 48-49,	3d	29-Aug-13 A	30-Aug-13 A																																										
STR560	032	NW B - Panels 50-54, SE A 55-59, NE A 60	3d	30-Aug-13 A	30-Aug-13 A																																										
STR590	032	SW B - Panels (3 each)	2d	30-Aug-13 A	11-Sep-13 A																																										
A4080	032	Set East Panels Prior to Crane Relocation	4d	01-Oct-13 A	16-Oct-13 A																																										
A3990	032	Final 5 Panels due to Crane Logistics@	4d	03-Oct-13 A	24-Oct-13 A																																										
A4090	032	Remove Braces @ column Line B-13 North Side	2d	14-Oct-13 A	30-Oct-13 A																																										
A4070	032	Place New Casting Bed (Destroyed by Crane Relocation)@	2d	21-Oct-13 A	22-Oct-13 A																																										
A3910	032	Set Forms & Rebar North Tilt Wall	5d	23-Oct-13 A	30-Oct-13 A																																										
NEENTRY	032	Form & Reinforce Wall NEEntry	5d	28-Oct-13 A	31-Oct-13 A																																										
STR640	032	SW B & SE A Panels (5 each Last Set of Main Panels)	3d	29-Oct-13 A	29-Oct-13 A																																										
STR730	032	Demobilize 300 Ton Crane	3d	29-Oct-13 A	29-Oct-13 A																																										
SWENTRY	032	Form/Pour Concrete Walls - SW	20d	11-Nov-13 A	26-Nov-13 A																																										
A3950	032	CONCRETE South Tilt Wall	1d	12-Nov-13 A	15-Nov-13 A																																										
STR700	032	Erect Spandrel Panels	2d	16-Dec-13 A	18-Dec-13 A																																										
STR790	032	Erect Spandrel Panels East	3d	16-Dec-13 A	18-Dec-13 A																																										
STR800	032	Erect Spandrel Panels West	1d	17-Dec-13 A	18-Dec-13 A																																										
STR750	032	Demobilize Crane (200T Sl. Steel/Spandrels)	0d		18-Dec-13 A																																										
SWENTRY	032	Form/Pour Steps/Ramps - SW	15d	17-Feb-14 A	06-Mar-14 A																																										
DOCK100	032	Form/Pour Concrete Dock - Dock (w SW Walls)	9d	17-Feb-14 A	24-Feb-14 A																																										
NEENTRY	032	Form/Pour Steps/Ramps - NE	15d	21-Feb-14 A	01-Apr-14 A																																										

5 months to pour all panels

82 Panels  
108 days for panel pours  
Avg. 1.3 days per panel

5 months to erect all panels

- Erect Spandrel Panels
- Erect Spandrel Panels
- Erect Spandrel Panels
- ◆ Demobilize Crane (200